

**MEMORANDUM**

August 17, 2022

**TO:** Reclamation District No. 2026

**FROM:** Nathan Hershey

**SUBJECT:** August 2022 Engineer's Report

Described below are the engineering items to be discussed at your August 17, 2022 meeting.

**Subventions 2021-22** – The District submitted an application for participation in the Program in the amount of \$665,000. An additional \$2 million was recently approved by the Central Valley Flood Protection Board, for a total of \$12 million approved for the Program for FY 2021-22.

**Subventions 2022-23** – The District submitted an application for participation in the Program in the amount of \$665,000. \$12 million was recently approved by the Central Valley Flood Protection Board for the Program for FY 2022-23.

**Annual Maintenance** – Attached are the current maintenance items we are tracking.

**Five Year Plan** – Work on the Five-Year Plan is currently in progress. A draft of the plan has been distributed via email and we have addressed the internal comments received to date. We are currently working to address DWR's comments. DWR has extended the expiration date of the funding agreements to December 31, 2022. At DWR's request, we submitted the anticipated total cost of improvements for their planning purposes.

**SB 88** – Work under Phase 4 of the measurement experiment is underway. The equipment was inspected by MWD, MBK, and Gornto Ditching on June 7th. Currently nine meters have been installed and will be certified by MBK Engineers later this month. Progress is being made on the remaining flow meter installations and they are expected to be complete before the end of 2022.

During the installation of these meters, Gornto Ditching discovered that a proper air-tight seal could not be made while using grounding rings on the 18-inch diameter siphons without using additional gaskets. Because of this, there would not be enough gaskets left in equipment ordered from Technoflo to complete all the Phase 4 flow meter installations. MBK Engineers contacted Technoflo about this issue and has received 8 replacement gaskets of a different material to try on the remaining sites. In addition, Gornto Ditching has been instructed to avoid using the grounding rings since electrical interference is not expected to be a significant issue at most sites. MBK recommends installing a grounding rod at any sites where electrical interference is observed to be an issue.

MBK and Gornto Ditching have also discussed additional complications regarding a Phase 4 site on Webb Tract with a plastic pipe (Siphon 8, Sta. 390+31). According to Gornto Ditching, different types of plastic pipe require different equipment to properly weld the flanges onto the pipe and install the flow meter. Additional efforts will be required at this site in order to determine the type of plastic used and purchase/rent the necessary the equipment.

After the completion of Phase 4, there will be approximately 50 siphons without a flow meter. MBK and MWD are planning to work with Bovee Environmental Management to test any of these sites that are suspected to contain asbestos or a tar coating on the pipe exterior. Any sites that test positive for these hazardous materials will be abated by W.C. Maloney during 2022-2023 prior to any flow meter installation.

MWD and the RDs are in compliance for calendar year 2022 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. Place of use polygons for each island have been completed and will be used in conjunction with Open ET to report on diversions. MBK and MWD continue to participate in the Consortium.

# Reclamation District No. 2026 Webb Tract

## Issue Tracking Summary

8/12/2022

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
3	Medium	10/4/2016	Jaime Barajas	Station 614	Broken Equipment	Pump station platform pile appears to have buckled.	Repair	Dino to investigate and repair; Schedule TBD. See photos.
19	Medium	2/1/2017	Jaime Barajas	Station 614	Boil	Boil located near pump station	Investigate	Jaime to monitor. On 3/22/17 District forces coretrenched levee and found no cause for seepage.
50	Low	7/21/2017	Russ Ryan	Station 180	Crack	Possible small crack between WS crown and AB splash berm	Monitor	
61	Medium	1/19/2018	Ralph Heringer	Station 164+60 False River Pump	Seepage	Seepage under discharge pipes. Ongoing problem.	Monitor	Investigate problem; This has been a long-term issue. 6/9/18 Photos received from Jaime; MBK investigating options for remediation
61.1		6/10/2019	Nate Hershey			Seepage berm construction complete. RD forces placed 6,026 cy of material. Continue to monitor.		
69	Medium	7/10/2018	Andrew Reece	Station 408	Sloughing	Approx. 200ft of rip rap sloughing	Monitor	
105	Medium	12/10/2020	DaveForkel	Sta 378+00	Crack		Monitor	