

## **MEMORANDUM**

April 10, 2019

**TO:** Reclamation District No. 2028

**FROM:** Nathan Hershey

**SUBJECT:** April 2019 Engineer's Report

Described below are the engineering items to be discussed at your April 10, 2019 meeting.

**Subventions 2015-16** – The District submitted a commitment letter to CDFW to provide 1,310 lineal feet of SRA habitat. The habitat will be planted on-island in areas where the levee has sufficient width to accommodate the planting. Two areas have been identified as potential candidates. With the RD's commitment, CDFW has agreed to approve release of retention for FY 2015-16.

**Subventions 2016-17** – The District submitted an application for participation in the Program in the amount of \$396,000. \$12 million has been approved for Program funding for FY 2016-17. The District submitted a final claim in the amount of \$320,706.82.

**Subventions 2017-18** – The District submitted an application for participation in the Program in the amount of \$565,000. \$14.5 million has been approved for Program funding for FY 2017-18. The District's final claim has been submitted in the amount of \$315,922.67.

**Subventions 2018-19** – The District submitted an application for participation in the Program in the amount of \$500,000. \$12 million has been approved for Program funding for FY 2017-18, consistent with recent previous years.

**Subventions 2019-20** – Applications for participation in the Program were due April 1. The District submitted an application in the amount of \$615,000.

**Annual Maintenance** – Attached are the current maintenance items we are tracking.

**Special Projects** – Construction of the Old River multi-benefit levee rehabilitation project has paused for the winter. The project is on schedule and the levee rehabilitation component will be complete by the end of 2019.

We have submitted a Full Proposal for a Directed Action project to rehabilitate the north and south levees. DWR is currently reviewing the proposal.

**Five Year Plan** – We have received a fully executed funding agreement for the Five-Year Plan (FYP). We have started work on the Plan update and have requested an advance of funds.

**SB 88** – Work under Phase 2 of the measurement experiment (work plan for 2019) is progressing and coordination with the Delta Measurement Experimentation Consortium continues.

RD 2028
Engineer's Report
April 10, 2019
Page 2

Siphon logs for calendar year 2018 have been summarized and will be used for water right reporting calculations. 2019 siphon logs have been received for the month of February and collection of March logs is in process. A site visit to Webb Tract was conducted to continue portable meter testing of siphon maximum capacity and flow at a typical operation level, which will be used to adjust water right reporting calculations. A site visit to Holland Tract for portable meter testing has also been scheduled.

Six of the nine existing test sites appear to be functioning properly and collecting data. Three of the existing test sites require troubleshooting and/or maintenance efforts to regain equipment function and data collection. Two of the three sites need extensive equipment replacement due to vandalism. The third site requires additional programming of the flow meter and data logger, which will be conducted during the next visit to the site. In addition, water level and pressure sensor equipment at three sites require troubleshooting and/or maintenance. MBK is currently discussing with the manufacturers possible solutions at all sites. Cost estimates have been prepared to replace all of the vandalized equipment at Siphon Nos. 39 and 40 on Bouldin Island, correct damage to solar panel installations due to wind, and to purchase new equipment for testing at three additional siphons as part of Phase 2. The purchase order to replace equipment on Siphon No. 39 was placed earlier this month and the purchase order for equipment at Siphon No. 40 is anticipated to be placed soon.

MWD provided an update to the Consortium at its March meeting, focused on the equipment vandalism/damage and its plan for 2019.

## Reclamation District No. 2028 Bacon Island Issue Tracking Summary 4/5/2019

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
				Station 275 @	••	Trash racks in need of		
6	Medium	10/21/2016	Ralph Heringer	Pump Station	Broken Equipment	maintenance/repair	Investigate	TBD
				Station 465 @		Trash racks in need of		
73	Medium	10/21/2016	Ralph Heringer	Pump Station	Broken Equipment	maintenance/repair	Investigate	TBD
						Eucalyptus trees present a		
8	Low	11/2/2016	Dave Forkel	Station 668-702	Encroachment	hazard	Investigate	Review, explore removal
							Monitor all boil sites;	
							containment berms	Continue to monitor; flows
				West and North		Numerous locations along	built on two most	seem to have receeded or
72	Medium	1/17/2017	Junior	levees	Boil	west and north levees	severe boils	stopped with lower tides
						Seepage exiting at toe of		
						slope near retaining wall		12/4/17 - Area dried up after
36	Low	2/24/2017	Nate Hershey	Station 712	Seepage	structure.	Monitor	winter; continue to monitor
						Seepage existing at toe of		
						slope, running across		
43	Medium	4/4/2017	Brian Janowiak	Station 92-93	Seepage	county road		
						CDFW mitigation site shows		
						evidence of arundo		Discuss mitigation
48	Low	6/14/2017	Dave Forkel	Station 190+00	Vegetation control	mowing.	Investigate	requirements.
						Rip rap sliding down slope		
						causing exposure to		Monitor for right now, repair in
67	Medium	6/21/2018	Andrew Reece	Station 596+50	Sloughing	waterside slope	Monitor	the near future.
						Few sinkholes on ws slope		
						approximately 200ft north		
70	Medium	8/2/2018	Andrew Reece	Station 336	Rodent Activity	of siphon.	Monitor	
				Around Station				
				700 near South				Just down station of Juniors
				east corner of				place, mix of rodent burrow
71	Medium	8/30/2018	Michael Nishimura	island	<b>Rodent Activity</b>	2 large size burrow dens	Investigate	and erosion
						W/s sloughing into crest,		
				Old River Levee @		1.5-foot tall head scarp,		
75	Medium	2/15/2019	Mike Kynett	473+00	Erosion	existing rock slipped	Monitor	
				Old River Levee @		W/s sloughing into crest, 3-		
76	Medium	2/15/2019	Mike Kynett	~524+00	Erosion	foot tall head scarp	Repair	

## Reclamation District No. 2028 Bacon Island Issue Tracking Summary 4/5/2019

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
						W/s sloughing, 3-foot tall		
				Old River Levee @		vert head scarp, not yet into		
77	Medium	2/15/2019	Mike Kynett	~530+00	Erosion	crest	Monitor	
				Sante Fe Cut @		W/s sloughing and cracking		
78	Medium	2/15/2019	Mike Kynett	~678+00	Erosion	into crest	Monitor	
						W/s sloughing into crest, 2-		
				Connection Slough		foot tall head scarp, existing		
79	Medium	2/15/2019	Mike Kynett	Levee @ ~204+00	Erosion	rock slipped	Repair	
				Connection Slough				
80	Medium	2/15/2019	Mike Kynett	Levee @ ~ 262+00	Erosion	W/s sloughing	Monitor	
				Old River Levee @		Report of water exiting		
81	Medium	2/15/2019	Mike Kynett	~332+00	Seepage	levee during high tide	Investigate	
				Old River Levee @		W/s sloughing into levee		
82	Medium	2/15/2019	Mike Kynett	~364+00	Erosion	crest, 1.5-foot tall scarp	Repair	
						Lower tide now and I think		
						the roadway pothole (boil		
						??) needs repair at some		
						point. I know it's a county		
						road. We'll have to figure		
						since once the (what I'm		
						assuming) is a leak of		
						repaired then the road will		
84	Medium	4/4/2019	RussRyan	95+00	Boil	need to also be repaired.	Repair	